

3/18/2009

ENERGY PRODUCING HOME JOB SCHEDULE

Tim O'Brien
tobrien@tobhomes.com

Nathan Fietz (262)-751-3035
nfietz@tobhomes.com

Subdivision:

Lot #:

Superintendent

Address:

Nuemann		Nuemann
EP Home		EP Home
Ixonia		Ixonia
Autumn Ridge	Subdivision:	Autumn Ridge
	Lot #:	139
Nathan Fietz	Superintendent	Nathan Fietz
N8202 Woody Lane	Address:	N8202 Woody Lane

SCHEDULE	DAYS	START DATE
Rough Schedule		
Strip Topsoil	1	2/13/09
Excavate	2	2/10/09
Foundation	12	2/12/09
Set Steel	1	n/a
Install Sewer and Water	2	2/23/09
Backfill / Foundation Survey	2	2/23/09
Fax Gas/Electric Card	1	2/23/09
Lumber Drop	1	2/25/09
Set Dumpster	1	2/24/09
Rough Framing	8	2/26/09
Deliver Windows and Doors	1	3/12/09
Install Windows/Doors/Ext. Trim	4	3/13/09
Install Electrical Panel	1	3/13/09
Basement Underground Plmbg	2	3/9/09
Install Roof	4	3/19/09
Interior Flatwork	2	3/11/09
Exterior Paint	2	3/26/09
Inuslate Tubs and Fireplace	1	3/12/09
Rough-in Fireplace	1	3/20/09
Rough-In HVAC	2	3/17/09
Rough-In Plumbing	4	3/18/09
Install Solar panels	5	4/7/09
HVAC - Set Furnace and Trunks	2	3/20/09
Install Siding	5	3/30/09
Rough-In Electric	7	3/17/09
Low Voltage - Rough	3	n/a
Install Ext Stone/Brick	3	4/7/09
Punch List and Inspections	5	4/14/09
Install Gas/Elec Meter	1	4/15/09
Insulation and Inspection	3	4/20/09

SCHEDULE	DAYS	START DATE
Trim Schedule		
Drywall and Prime	10	4/23/09
Insulate Attic	1	4/27/09
Install Garage Door	1	4/29/09
Deliver Cabinets and Int. Trim	1	5/11/09
Install Vinyl Flooring	2	5/13/09
Set Cabinets & Install Trim	6	5/18/09
Measure Tops	1	5/18/09
Install Fireplace Facing	2	5/20/09
Paint/Stain/Putty	3	5/27/09
Install Countertops	1	5/27/09
Deliver Built-in Appliances only	2	5/27/09
Finish Plumbing	2	5/28/09
Deliver Light Fixtures	1	6/1/09
Finish Electric	3	6/1/09
Trim HVAC	2	6/3/09
Fireplace Set-up	1	6/4/09
Low Voltage - Finish	3	6/5/09
Install Closet Shelving	2	6/5/09
Install Mirrors and Shower Doors	2	6/10/09
Drywall touch ups	2	6/9/09
Interior and Exterior Paint t/u	2	6/12/09
Deliver Loose Appliances	1	6/16/09
Carpet / Occupancy Inspection	2	6/17/09
Install Lamp Post	1	6/17/09
Install Garage Door Opr	1	6/19/09
Install Mailbox	1	
Finish Grade/Wrap up	2	6/23/09
Sidewalk/driveway	3	6/23/09
Cleaning	2	6/19/09
Repair Silt Fence	1	6/30/09
Energy Star Inspection	2	6/19/09
Pick-up Dumpster	1	6/19/09
Customer Orientation	2	6/22/09
Landscaping	5	6/24/09
Closing Date		6/30/09
Total days		